



C300/410



Western Tunnels & Caverns Project

Final Monitoring Report

TBM DRIVES ~ from Bond Street Station to Tottenham Court Road Station

CRL Document No. **C300-BFK-C4-RGN-CRT00_ST005-51016**

Contract MDL reference: C03.035

1. Contractor Document Submittal History

Revision	Date	Prepared by	Checked by	Approved by	Reason for Issue
2.0	06/12/15	[Redacted]	[Redacted]	[Redacted]	For acceptance
		[Redacted]	[Redacted]	[Redacted]	

2a. Stakeholder Review Required? YES NO

Stakeholder submission required: LU RfL Purpose of submission: For no objection
 NR LO For information
 DLR Other: _____

This document has been reviewed by the following individual for coordination, compliance, integration and acceptance and is acceptable for transmission to the above stakeholder for the above stated purpose.

Sign: _____ Name: _____ Role: _____ Date: _____
 Sign: _____ Name: _____ Role: _____ Date: _____

2b. Review by Stakeholder (if required):

Stakeholder Organisation	Job Title	Name	Signature	Date	Acceptance
					<input type="checkbox"/>
					<input type="checkbox"/>

3. Acceptance by Crossrail:

	Crossrail Review and Acceptance Decal			
	This decal is to be used for submitted documents requiring acceptance by Crossrail.			
<input checked="" type="checkbox"/>	Code 1.	Accepted. Work May Proceed		
<input type="checkbox"/>	Code 2.	Not Accepted. Revise and resubmit. Work may proceed subject to incorporation of changes indicated		
<input type="checkbox"/>	Code 3.	Not Accepted. Revise and resubmit. Work may not proceed		
<input type="checkbox"/>	Code 4.	Received for information only. Receipt is confirmed		
Reviewed/Accepted by: (signature)	[Redacted]	Print Name: [Redacted]	Position: [Redacted]	Date: 09/12/15
Acceptance by Crossrail does not relieve the designer/supplier from full compliance with their contractual obligations and does not constitute Crossrail approval of design, details, calculations, analyses, test methods or materials developed or selected by the designer/supplier.				



Contents

1.	Purpose and Scope	3
1.1.	Executive summary	3
2.	Summary of the observed settlements	5
2.1.	Regent Street/Hanover Street PLPs	5
2.2.	Hanover Street BREs and PLPs	7
2.3.	Regent Street PLPs	9
2.4.	Regent Street / Great Marlborough Street PLPs	11
2.5.	Cross Passage 4a	13
2.6.	Argyll Street PLPs	17
2.7.	31-38 Great Marlborough Street PLPs and BREs	19
2.8.	39-60 Great Marlborough Street PLPs	23
2.9.	Poland Street PLPs	26
2.10.	Berwick Street PLPs	29
2.11.	Wardour Street PLPs	32
Appendix 1.	TBMs charts and sections' chainages	35
Appendix 2.	BREs, PLPs and Prisms data	36
Appendix 3.	Reference documents	36
Appendix 4.	Thames Water Assets summary table	37
Appendix 5.	C300 Buildings Claims	37
Appendix 6.	LU data	38
Appendix 7.	Summary Plots	39

1. Purpose and Scope

The purpose of this document is to provide a summary of the observed movements relative to the TBM works between Bond Street Station and Tottenham Court Road Station in accordance with the requirements of the Instrumentation and Monitoring Specification KX10, Clauses KX10.2113 and KX10.2114.

KX10.2114

Close-Out Reports

Prior to the de-commissioning of any instrumentation, the Contractor shall produce a "close-out" report which summarises the data from the instrumentation the Contractor wishes to remove and relates it to the construction activities which produced any observed changes. The report shall demonstrate that the rate of change in the data has reached an acceptably small rate either in accordance with specified rates or, where no rate is specified, in relation to trigger values and an evaluation of any potential residual risks.

This report is one of a series of 5 which cover the TBM drives between Royal Oak Portal and Farringdon Station as listed in Table 1.

Report title: <i>Final and Close Out Monitoring</i>	Report Number: C300-BFK C4-RGN-CRT00_S 005-	Eastbound Tunnel		Westbound Tunnel	
		Start Chainage	End Chainage	Start Chainage	End Chainage
Royal Oak Portal to Paddington Station (ROP to PAD)	51232	510	1312	510	1300
Paddington Station to Bond Street Station (PAD to BOS)	51015	1670	3561	1660	3568
Bond Street Station to Tottenham Court Road Station (BOS to TCR)	51016	4187	4672	4159	4679
Tottenham Court Road Station to Fisher Street Shaft & Crossover (TCR to FIS)	51129	5147	5792	5108	5856
Fisher Street Shaft & Crossover to Farringdon Station (FIS to FAR)	51130	6097	6860	6162	6945

Table 1 List of Final / Close Out Reports for TBM drives Royal Oak Portal to Farringdon.

1.1. Executive summary

This document includes settlement data from instruments on assets (BRE) and from general ground transects (PLP) for the TBM drives between Bond Street Station and Tottenham Court Road Station.

A summary of the monitoring data is provided, with the influence of the two TBM drives identified. The rate of post-construction settlement is compared to the specified limit of 2mm/year and the absolute magnitude of settlement is compared to the trigger values given in the C122 I&M plan. Points where trigger levels have been exceeded are listed. Monitoring data from Cross Passage 4a is also presented.

Information about Thames Water assets is provided, both within the report and in Appendix 3 (summary table). In general, no deflection amber trigger (average of 3 values) has been breached on Thames Water assets.

The transects from which data is presented are listed in Table 2. The locations of the instruments are plotted in Appendix 7 and those from which data is presented are identified. A summary of the final settlements recorded on all BRE and PLP is also given in Appendix 7. The maximum recorded settlement between Bond Street and Tottenham Court Road Stations is -17mm.

The transects marked with “*” in Table 2 were de-scoped less than 1 year after the passage of the TBMs. This was agreed during dedicated meetings with CRL and C122 based on analysis of the monitoring data (trends and settlement values).

TBM progress information, supporting documents references, and a summary of claims for building damage (provided by CRL) are provided in Appendices 1, 2 and 4 respectively.

The data from LU assets is presented in Appendix 6. The slides reported in Appendix 6 have been presented to LU, CRL and C122 representatives during dedicated meetings at which further monitoring was de-scoped.

It should be noted that the data from all instruments is available on the UCIMS platform.

Table 2: Transects presented

Sections
Regent Street / Hanover Street
Hanover Street*
Regent Street
Regent Street / Great Marlborough Street
Argyll Street*
31-38 Great Marlborough Street
39-60 Great Marlborough Street*
Poland Street
Berwick Street*
Wardour Street*

LU assets
LU08 – Bakerloo Line South of Oxford Circus
LU09 – Victoria Line South of Oxford Circus

It should be noted that some transects include a large number of measuring points. In these cases, for the sake of clarity, only the points within the zone of influence of the TBMs were included in the charts.

2. Summary of the observed settlements

2.1. Regent Street/Hanover Street PLPs

2.1.1. Data




Figure 1: Location

Hanover Street / Regent Street PLP's




Figure 2: data time-plots: comparison against settlement triggers




Figure 3: data time-plots - comparison against 2mm/year settlement rate (long-term)

2.1.2. Comments

The PLPs in Hanover Street / Regent Street settled up to approx. 10mm due to the C300 running tunnels excavation. The effect of the WB and EB TBMs is visible from the settlement time-plots, and the EB TBM effect is prevalent, as expected. No settlement trigger has been breached. The long-term trend is less than 2mm year

The residual risk associated with long-term settlements is considered to be negligible.

2.2. Hanover Street BREs and PLPs

2.2.1. Data




Figure 4: Location




Figure 5: data time-plots - comparison against 2mm/year settlement rate (long-term)




Figure 6: settlement-distance plot

Table 3a,b: Achieved Triggers – settlements and slopes

Point Code	Point type	Achieved Trigger
E07LB 07	BRE	Green
E07LB008	BRE	Green
E07LB003	BRE	Green
E07LB004	BRE	Amber
E07LP053	PLP	Amber
E07LP054	PLP	Amber
E07LP055	PLP	Amber
E07LP056	PLP	Green

Worst case slope [1/-]	Trigger
16,300	no

2.2.2. Comments

The PLPs in Hanover Street settled up to approx. 12mm due to the C300 running tunnels excavation. The effect of the WB and EB TBMs is visible from the settlement time-plots. Settlement triggers have been breached, as indicated in Table 3. The long-term trend is less than 2mm/year.

The residual risk associated with long-term settlements is considered to be negligible.

2.3. Regent Street PLPs

2.3.1. Data




Figure 5: Location

Regent Street PLP's




Figure 6: data time-plots - comparison against settlement triggers




Figure 7: data time-plots - comparison against 2mm/year settlement rate (long-term)

2.3.2. Comments

The PLPs in Regent Street settled up to approx. 8mm due to the C300 running tunnels excavation. The effect of the WB and EB TBMs is visible from the settlement time-plots. No settlement trigger has been breached. The long term trend is less than 2mm/year.

The residual risk associated with long-term settlements is considered to be negligible.

2.4. Regent Street / Great Marlborough Street PLPs

2.4.1. Data




Figure 8: Location




Figure 9: data time-plots - comparison against settlement triggers

Figure 10: not used

Table 4a,b: Achieved Triggers – settlements and deflection ratios (prior to CP4a)

Point Code	Point type	Achieved Trigger
F07LP039	PLP	Green
F07LP038	PLP	Green
F07LP037	PLP	Amber
F07LP036	PLP	Green
F07LP035	PLP	Green
F07LP034	PLP	Green
F07LP033	PLP	Green
Worst case deflection ratio (average of 3 values) [1/-]		Trigger
44,200		no

2.4.2. Comments

The PLPs in Regent Street / Great Marlborough Street settled up to approx. 11mm due to the C300 running tunnels excavation. The effect of the WB and EB TBMs is visible from the settlement time-plots. Any settlement developed after end of April 2014 is related with the excavation of Cross-Passage 4a (see Section 2.5). The rate of settlement following the running tunnels and prior to the excavation of CP4a was close to the specified value of 2mm / year.

2.5. Cross Passage 4a

The majority of Cross Passage 4a (CP4a) was excavated during May / June 2014. A small back excavation was carried out at the end of August 2014. The following data show the impact during both of these periods.

2.5.1. Data




Figure 11: CP4a location




Figure 12: BREs absolute settlements, from CP 4a main excavation

BRE Regent/ Great Marlborough Street




Figure 13: BREs time referenced data, from CP 4a main excavation

PLP Regent/ Great Marlborough Street




Figure 14: PLPs absolute settlements, from CP 4a main excavation

PLP Regent/ Great Marlborough Street




Figure 15: PLPs time referenced data, from CP 4a main excavation

BRE Regent/ Great Marlborough Street




Figure 16: BREs time referenced data, from CP 4a back excavation

PLP Regent/ Great Marlborough Street




Figure 17: PLPs time referenced data, from CP 4a back excavation

2.5.2. Comment

The maximum settlement due to the CP4a main excavation during May / June 2014 was approx.. 3mm recorded on both PLPs and BREs. The effect of the back excavation was negligible in August 2014. The post works behavior is stable. The associated residual risk is considered to be negligible.

The impact of the running tunnels and the CP4a works (both main excavation and back excavation) on the nearby LU Bakerloo and Victoria lines running tunnels is given in Appendix 6.

2.6. Argyll Street PLPs

2.6.1. Data




Figure 18: Location

Argyll Street PLP's




Figure 19: data time-plots - comparison against settlement triggers




Figure 20: data time-plots - comparison against 2mm/year settlement rate (long-term)

2.6.2. Comments

The PLPs in Argyll Street settled up to approx. 9mm due to the C300 running tunnels excavation. The effect of the WB and EB TBMs is visible from the settlement time-plots. No settlement trigger has been breached. The long term rate of settlement is less than 2mm/year.

The residual risk associated with long-term settlements is considered to be negligible.

2.7. 31-38 Great Marlborough Street PLPs and BREs

2.7.1. Data





Figure 21: Location

31-38 Great Marlborough Street BREs



Great Marlborough Street 30-37 PLPs





Figure 22a,b: data time-plots - comparison against settlement trigger






Figure 23 a,b: data time-plots - comparison against 2mm/year settlement rate (long-term)




Figure 24: cut

Worst case deflection ratio on 30-37 Great Marlborough street PLPs (average of 3 values) [1/-]	Trigger
6,300	no

2.7.2. Comments

The PLP and BRE on and adjacent to 30 – 38 Great Marlborough Street settled up to approx. 13mm due to the C300 running tunnels excavation. The effect of the WB and EB TBMs is visible from the settlement time-plots. No settlement trigger has been breached.

The time-plots and the cuts are showing stabilising settlement trend, and the long term average appears to be slightly over 2mm/year. The latest measurements show a trend approaching stability.

Learning Legacy Document

2.8. 39-60 Great Marlborough Street PLPs

2.8.1. Data




Figure 20: Location

Great Marlborough Street (39-50) PLP's




Figure 21: data time-plots - comparison against settlement triggers




Figure 22: data time-plots - comparison against 2mm/year settlement rate (long-term)




Figure 23: data time-plots - comparison against settlement triggers

Table 5a,b: Achieved Triggers – settlements, deflections, slopes

Point Code	Point type	Achieved Trigger
A08LB003	BRE	Amber
A08LB041	BRE	Amber
A08LB042	BRE	Amber
A08LB043	BRE	Green
A08LB074	BRE	Green
A08LB022	BRE	Green
A08LB023	BRE	Green
A08LP040	PLP	Green

Worst case deflection ratio (average of 3 values) [1/-]	Trigger
7,900	no

Worst case slope [1 -]	Trigger
5,500	no

2.8.2. Comments

The BRE and PLP on and adjacent to 39-50 Great Marlborough Street settled up to approx. 17mm due to the C300 running tunnels excavation. The effect of the WB and EB TBMs is visible from the settlement time-plots. Five points breached settlement green trigger and three the amber trigger.

The time-plots and the cuts are showing on-going settlements, and the long term behaviour appears to be slightly over the 2mm/year, but with a trend to a reducing rate with time.


2.9. Poland Street PLPs

2.9.1. Data



Figure 24: Location

Poland Street North PLPs



Poland Street South PLPs




Figure 25a,b: data time-plots - comparison against settlement triggers




Figure 26: data time-plots - comparison against 2mm/year settlement rate (long-term)

Poland Street PLP




Figure 27: Poland Street cut

Table 6a,b: Achieved Triggers – settlements, deflections, slopes

Point Code	Point type	Achieved Trigger
A08LP064	PLP	Green
A08LP065	PLP	Green
A08LP066	PLP	Green
A08LP079	PLP	Green
A08LB085	BRE	Green
Worst case deflection ratio (average of 3 values) [1/-]		Trigger
2'500		no

2.9.2. Comments

The PLPs in Poland Street settled up to approx. 12mm due to the C300 running tunnels excavation. The effect of the WB and EB TBMs is visible from the settlement time-plots. Four points breached settlement green trigger.

The time-plots and the cuts are showing on-going settlements, and the long term behaviour appears to be slightly over the 2mm/year, but with a trend to a reducing rate with time.

2.10. Berwick Street PLPs

2.10.1. Data



Figure 28: Location

Berwick Street North PLPs



— A08LP306 — A08LP307 — A08LP308 — A08LP309 — A08LP310 — A08LP311
— A08LP312 — A08LP313 — A08LP314 — A08LP315 — A08LP316 — A08LP317

Berwick Street South PLPs




Figure 29a,b: data time-plots - comparison against settlement triggers




Figure 30: data time-plots - comparison against 2mm/year settlement rate (long-term)

Berwick Street PLP




Figure 31: Berwick Street cut

Table 7: Achieved Triggers –deflection ratio

Worst case deflection ratio (average of 3 values) [1/-]	Trigger
1.07E+04	no

2.10.2. Comments

The PLPs in Berwick Street settled up to approx. 7mm due to the C300 running tunnels excavation. The effect of the WB and EB TBMs is visible from the settlement time-plots.

The time-plots are showing slight on-going settlements: the long-term settlement rate is slightly over 2mm/year, but all the points of the section are moving together: this suggests an ambient temperature related behaviour, not connected with C300 running tunnels excavation. Taking into account the small total settlement achieved (approx.7mm) after the passage of the EB and WB TBMs, the residual risk is negligible.

2.11. Wardour Street PLPs

2.11.1. Data



Figure 32: Location

Wardour Street North PLPs




Figure 33a: data time-plots - comparison against settlement triggers

Wardour Street South PLPs




Figure 33b: data time-plots - comparison against settlement triggers





Figure 34: data time-plots - comparison against 2mm/year settlement rate (long-term)



2.11.2. Comments

The PLPs in Wardour Street settled up to less than 10mm due to the C300 running tunnels excavation. The effect of the WB and EB TBMs is visible from the settlement time-plots.

The time-plots are showing slight on-going settlements: the long-term settlement rate is slightly over 2mm/year, but all the points of the section are moving together: this suggests an ambient temperature related behaviour, not connected with C300 running tunnels excavation. Taking into account the small total settlement achieved (approx.10mm) after the passage of the EB and WB TBMs, the residual risk is negligible.

Appendix 1. TBMs charts and sections' chainages

TBMs progress chart




Figure 36: WB and EB TBMs progress charts along BOS-TCR drive

Table 8: Reference EB chainages

Section Location	Approx. EB Chainage
Regent Street	4217
Argyll Street	4304
31-38 Great Marlborough Street	4371
Poland Street	4544
Berwick Street	4620
Wardour Street	4672

NOTE: the EB and WB running tunnels from PAD to BOS are generally parallel and the chainages are very similar. Therefore, only the EB chainages are reported in the above table

Appendix 2. BREs, PLPs and Prisms data

Appendix 3. Reference documents

Code	Document
C300-BFK-C4-STP-CRT00_ST005-	MANAGEMENT PLAN FOR THE CONTROL OF GROUND MOVEMENTS: ADDENDUM
C122-OVE-C2-RGN-CRG01-50076	Instrumentation & Monitoring Plan C300 Running Tunnels Ground Movement And Asset Protection
C122-OVE-U-RGN-CRG01-50003	Instrumentation and Monitoring Plans: Thames Water Assets: Drive X (C300) Instrumentation Plan for Large or Deep Sewers
C300-BFK C4-RGN-CRT00_ST005-51941	Grout Report Route-wide subsurface
C300 BFK-C4-RGN-CRT00_ST005-50570	Installation og geodetic prisms and BRE's BOS St to TCR
C300-BFK-C4-RGN-CRT00_ST005-50656	Installation report for PLP's in Regent St Crown Estates (PMI274)
C300-BFK-C4-RGN-CRT00_ST005-50749	Installation of PLP BOS-TCR
C300-BFK-C4-RGN-CRT00_ST005-50767	Pre installation report for Crown Estates Properties on Regent St (PMI341)

Appendix 4. Thames Water Assets summary table

Area	Type	Sewer Name	Address	Alert Value (mm)	Deflection Alert Value	Deflection Amber Trigger Value	Deflection achieved (average of 3 values)
BOS-TCR	Sewer	TW19 Regent Street Sewer	Regent Street	-	1 in 4800	-	1 in 13800
	Water Main	Regent Street	Regent Street West	-	1 in 2800	-	
	Water Main	Argyle Street	1 street west of Regents Street	-	1 in 2800	-	1 in 70000
	Sewer	TW22 Great Marlborough Street and Poland Street Sewer	Carnaby Street - Marlborough St - Poland Street	-	-	-	
	Sewer	TW23 Northumberland Street Sewer	Wardour Street	-	1 in 3600	-	1 in 7800

Appendix 5. C300 Buildings Claims

The following sketches show the locations of the buildings for which damages claims were raised. The building addresses are reported in the **yellow boxes** and the position on the plan is indicated with a red arrow. This information was provided by C122. . These sketches are reported at the end of this document.

Learning Legacy Document



Appendix 6. LU data

Report attached at the end of this document.

Learning Legacy Document



C300/410
Western Tunnels & Caverns Project

Final Monitoring Report: C300-BFK-C4-RGN-CRT00_ST005-51016 Rev 2.0

TBM DRIVES ~ from Bond
Street Station to Tottenham
Court Road Station




Page 39 of 41


Appendix 7. Summary Plots

Location and Section Numbers for data presented

Learning Legacy Document



Summary of Final Settlements



Schedule for Installation of I & M by C300 and C300/C410 (Excluding Buildings Monitoring in Tottenham Court Road Area)

Change	Total Number of Instruments	Instrument Type	Asset	Building Address
73000 - 73700	2330	Sockets - BSE Type - Structure Sockets - IRE Type - Structure		
73700 - 73800	1380	Sockets - BSE Type - Structure	Filled and probably filled building	10-9 Great Marlborough Street, 258-9 Great Marlborough Street, 354 Great Marlborough Street
73800 - 73900	13	3D Geosonic Prologs Sockets - BSE Type - Structure		

Change	Total Number of Instruments	Instrument Type	Asset	Trench Type
73900 - 74000	17	Shells - Precast Ground Levelling		G
74000 - 74100	17	Shells - Precast Ground Levelling		N
74100 - 74200	3	Shells - Precast Ground Levelling		N
74200 - 74300	22	Shells - Precast Ground Levelling		G
74300 - 74400	3	Shells - Precast Ground Levelling		G
74400 - 74500	3	Shells - Precast Ground Levelling		G
74500 - 74600	32	Shells - Precast Ground Levelling		G
74600 - 74700	33	Shells - Precast Ground Levelling		G
74700 - 74800	2	Shells - Precast Ground Levelling		G
74800 - 74900	102	Shells - Precast Ground Levelling Sockets - BSE Type - Structure		G
74900 - 75000	2	Shells - Precast Ground Levelling		G
75000 - 75100	3	Shells - Precast Ground Levelling		G
75100 - 75200	100	Shells - Precast Ground Levelling		G
75200 - 75300	6	Shells - Precast Ground Levelling		G
75300 - 75400	4	Shells - Precast Ground Levelling		G
75400 - 75500	4	Shells - Precast Ground Levelling		G
75500 - 75600	2	Shells - Precast Ground Levelling		G
75600 - 75700	4	Shells - Precast Ground Levelling		G
75700 - 75800	2	Shells - Precast Ground Levelling		G

Change	Total Number of Instruments	Instrument Type	Asset
74000 - 74200	5	3D Geosonic Prologs	Northumberland Street Sewer
74200 - 74300	3	Sockets - BSE Type - Structure	
74300 - 74500	38	Shells - Precast Ground Levelling 3D Geosonic Prologs	LU Northern Line and Docked Yard Escalator Decline

Number of BSE Sockets	Number of 3D Geosonic Prologs	Number of Precast Ground Levelling Beams	Number of Rod Extensometers	Number of Inclinometers	Number of Shallow Datum	Total
0	0	0	0	0	0	0

Legend

Parties Responsible for the installation of the I & M

- By C300/C410 (Blue)
- By Others (Red)

General

- Tunnel Alignment
- Track shoe monitoring at 2m centres (Blue hatched)
- Track shoe monitoring at 3m centres (Red hatched)

Settlement Contours

- 1mm Settlement Contour (Blue dashed)
- 10mm Settlement Contour (Red dashed)

Existing Structures

- Structures with I & M Comments (Yellow)
- Buildings with damage category 2 (Pink)
- Listed Buildings (Orange)
- Bored Tunnels (Green)
- Cut & Cover Tunnels (Purple)
- Mains Sewer (greater than Ø1.5m) (Light Blue)

Instruments and Monitors

- Automated Total Station
- Basest Convergence System
- Electrolevel Beams
- Extensometer - Rod
- Inclinometer
- Inclinometer - Electrolevels
- Piezometer - Vibrating Wire
- 3D Geosonic Prologs
- Sockets - BSE Type - Structure
- Shells - Precast Ground Levelling
- Sparse Monitoring Point

Deep Datum

- Shallow Datum - Utilities
- Internal monitoring Transverse in TWUL
- asset @ 20m c/c

Notes

- For instrumentation and monitoring general notes, monitoring frequencies and summary schedules, refer to Dig No. C122-OVE-C2-DDJ-CR001_Z-31000, C122-OVE-C2-DDJ-CR001_Z-30000, and C122-OVE-C2-DDJ-CR001_Z-30000 respectively.
- Building monitoring at Tottenham Court Road Station is not shown on this drawing. Refer to drawing No. C122-OVE-C2-DDJ-CR001_Z-31000.
- For sewers and utilities, additional monitoring to be confirmed by Thames Water.
- For C121 SCL I&M requirements and details by C300, refer to Dig No. C121MMD-C4-DDD-N105_Z-00032.

Key Plan

Rev.	Date	Description	By	Check	App.	Auth.
P02	20/11/2008	Issued for I&M Drawings	AB	AN	RM	
P03	12/09/2010	Revised for Tender Purposes	JC	AB	RM	
P04	26/04/2010	Revised for Tender Purposes	JC	AB	RM	
P05	14/02/2010	Issued for Construction Set	JC	AB	RM	
P06	11/02/2011	Designer's Recommendations for Use by Contractor	JC	OC	PC	
P07	24/05/2011	Minimum Requirements for Instrumentation and Monitoring	JG	JA	RM	
P08	26/11/2012	Minimum Requirements for Instrumentation and Monitoring	DM	JW	PC	
P09	26/02/2012	Minimum Requirements for Instrumentation and Monitoring	GP	JA	RM	
P10	11/02/2012	Issued as Fit for construction	GP	JA	RM	
P11	10/02/2012	Minimum Requirements for Instrumentation and Monitoring	GP	JA	RM	
P12	28/04/2012	Issued as Fit for construction	GP	JA	RM	

Key Plan

Scale: 1:1000 @ A1

Client: Crossrail Limited

Contract Name: Crossrail General

Project Name: Instrumentation and Monitoring Combined I & M

Sheet Title: Routemap Plan Sheet 8 of 38

Drawing No.: C122-OVE-C2-DDJ-CR001_Z-31000

Scale: 1:1000 @ A1


Author: G. POTTER

Checker: J. LAFITE

Reviewer: A. MORVAN

Apprver: I. THOMSON


LU-TBMs Interfaces Manual Track Readings decommissioning



LU/08 – Victoria Line South of Oxford Circus

LU/09 – Bakerloo Line South of Oxford Circus

LU/05 – Central Line East of Lancaster Gate




- Electrollevels data
 - Time-settlement plots
 - Cuts
- Rails Geometry
 - Cant
 - 2m base Twist
 - 10m base Twist




LU/11 – Tottenham Court Road Northern Line Station



LU/13 – Central Line West of Holborn




LU-TBMs Interfaces Manual Track Readings decommissioning



1. Electrollevels data




LU-TBMs Interfaces Manual Track Readings decommissioning




1. Electrollevels data


LU_05_ElectroLevels_Eastbound






LU_05_ElectroLevels_Westbound




LU-TBMs Interfaces Manual Track Readings decommissioning






2. Manual Survey results – Westbound




LU-TBMs Interfaces Manual Track Readings decommissioning





2. Manual Survey results - Eastbound




LU-TBMs Interfaces Manual Track Readings decommissioning





1. Electrollevels data




LU-TBMs Interfaces Manual Track Readings decommissioning





1. Electrollevels data




LU-TBMs Interfaces Tracks' Manual Survey decommissioning






1. Electrollevels data




LU-TBMs Interfaces Tracks' Manual Survey decommissioning






2. Manual Survey results – Northbound




LU-TBMs Interfaces Tracks' Manual Survey decommissioning





2. Manual Survey results – Southbound




LU-TBMs Interfaces Manual Track Readings decommissioning




1. Electrollevels data




LU-TBMs Interfaces Manual Track Readings decommissioning




1. Electrollevels data




LU-TBMs Interfaces Manual Track Readings decommissioning






1. Electrollevels data




LU-TBMs Interfaces Tracks' Manual Survey decommissioning






2. Manual Survey results – Northbound




LU-TBMs Interfaces Tracks' Manual Survey decommissioning





2. Manual Survey results – Southbound




LU-TBMs Interfaces Manual Track Readings decommissioning





1. Electrollevels data




LU-TBMs Interfaces Manual Track Readings decommissioning





1. Electrollevels data





LU-TBMs Interfaces Manual Track Readings decommissioning





1. Electrollevels data





LU-TBMs Interfaces Manual Track Readings decommissioning





2. Manual Survey results – Northbound




LU-TBMs Interfaces Manual Track Readings decommissioning





2. Manual Survey results – Southbound




LU-TBMs Interfaces Manual Track Readings decommissioning





1. Electrollevels data




LU-TBMs Interfaces Manual Track Readings decommissioning





1. Electrollevels data




LU-TBMs Interfaces Manual Track Readings decommissioning





1. Electrollevels data




LU-TBMs Interfaces Manual Track Readings decommissioning






1. Electrollevels data





LU-TBMs Interfaces Manual Track Readings decommissioning





2. Manual Survey results - Westbound



LU-TBMs Interfaces Manual Track Readings decommissioning



2. Manual Survey results - Eastbound



LU-TBMs Interfaces Manual Track Readings decommissioning

LU/05 – Central Line East of Lancaster Gate	EB Electrolevels: stabilized, max. settlement = approx. 20mm WB Electrolevels: quite stable, max. settlement = approx. 20mm	Almost no effect on LU assets rails geometry (cant, 2m base twist, 10m base twist)
LU/08 – Victoria Line South of Oxford Circus	NB Electrolevels: stabilized, max. settlement = approx. 15-20mm (drifting) SB Electrolevels: stabilized, max. settlement = approx. 10mm	
LU/09 – Bakerloo Line South of Oxford Circus	NB Electrolevels: quite stable (after drifting?) max. settlement = approx. 10mm SB Electrolevels: quite stable, max. settlement = approx. 10mm	
LU/11 – Tottenham Court Road Northern Line Station	NB Electrolevels: quite stable (drifting?), max. heave = approx. 3mm SB Electrolevels: quite stable, max. heave = approx. 4mm	
LU/13 – Central Line West of Holborn	EB Electrolevels: Drifting?, max. heave = approx. 4mm WB Electrolevels: quite stable (drifting?), max. heave = approx. 3mm	

LU-TBMs Interfaces Manual Track Readings decommissioning

